

Prefabricated Steel Bridge-Snowy Creek Road  
Bid #21-0304 Bid Tabulation

Snowy Creek Road Bridge No. G-14	Contech Engineered Solutions, LLC	Acrow Corporation of America	U.S Bridge
Prefabricated Steel Bridge	\$302,992.00	\$334,100.00	\$369,789.00
Delivery Date from Date of Award	161	90	75
On-Site Technical Representative Per Day	\$1,200.00 3 days included in bid price	\$850.00	\$1,000.00

**Contech Notes:** Delivery date from date of award as stated above is based upon 6 weeks for submittals after award, 1 weeks for review and approval of submittals, and 16 weeks for delivery of structure after receipt of approvals.

**Acrow Notes:** Acrow's offer is based on the supply of a 95' clear span galvanized steel bridge to accommodate the 30ft width and design loading as specified. The bridge shall be supplied with Acrow's orthotropic steel deck with an allowance for 2 IN asphalt overlay. The 5 IN bituminous concrete is not required and the deck is not designed for the concrete layer. The bridge comes equipped with Acrow's post and tubular railing, equivalent to PL-2 (Not crash tested). The price includes transition thrie beam rail and Type C end treatments (4 qty). Acrow shall provide a launch nose and rollers, if required for installation, at a rental of \$7,500.00 per month. Due to the robotic manufacture and modular construction of the Acrow 700XS bridge system, preassembly is not necessary to ensure proper fit and will not be provided.